



BLOCK NO. 511



- ## CONSTRUCTION SEQUENCE (GENERAL) :
- SCALE: 1"=20'
1. THE CONTRACTOR SHALL READ AND COMPLY WITH ALL REQUIRED PRE-CONSTRUCTION PERMIT CONDITIONS PRIOR TO THE START OF CONSTRUCTION.
 2. INSTALL TREE PROTECTION FENCING AROUND SIGNIFICANT TREES TO REMAIN AND AS SHOWN ON THE SITE PLAN.
 3. VERIFY LOCATION OF SEPTIC SYSTEM IN FIELD AND INSTALL ORANGE CONSTRUCTION FENCE SURROUNDING SEPTIC SYSTEM.
 4. INSTALL SILT FENCING AND ANTI-TRACKING PAD PER PLAN AND AS NEEDED.
 5. REMOVE WOODY DEBRIS FROM FRONT YARD TOPOGRAPHIC DEPRESSION AND FILL PER PLAN.
 6. REPLACE DRAINAGE PIPE UNDER DRIVEWAY (IF DESIRED).
 7. GRADE (RAISE) EXISTING DRIVEWAY TO DRAINAGE.
 8. INSTALL BOULDER ROW PER PLAN.
 9. INSTALL PLANTINGS AND SEED PER PLAN.
 10. REMOVE ORANGE CONSTRUCTION FENCING AND TREE PROTECTION FENCING.
 11. REMOVE EROSION CONTROLS WHEN SITE SOILS ARE STABLE.
 12. SITE CLEAN-UP.

NAME	SIZE
------	------

-
1. INSTALL TREE PROTECTION FENCE AT DRIP LINE OF VEGETATION.
2. TO REMAIN WHEN FEASIBLE PRIOR TO THE START OF SITE WORK.
3. NO CONSTRUCTION ACTIVITIES, EQUIPMENT OR STORAGE OF MATERIALS SHALL BE ALLOWED ON THE INSIDE OF THE FENCE.
- TREE PROTECTION FENCE**



NAME	SIZE	ROOT	REMARKS
OAK	1 1/2 - 2" CAL.	B&B	FULL
HOLLY	4.5' HT.	B&B	MALE
ASS HOLLY	4.5' HT.	B&B	FEMALE
NIGHTMARE HOLLY	2.3' HT.	CONT.	MALE
WINTERBERRY	2.3' HT.	CONT.	FEMALE
WEED		1 OT.	
		1 OT.	

DRAWING TITLE:	EPB SITE PLAN
----------------	---------------

213 BLACKWOOD LANE
STAMFORD, CONNECTICUT

3.1.23	SCALE: 1"=20'
--------	------------------