

## TECHNICAL COMMITTEE MEETING MINUTES Wednesday, January 19, 2022

### 4:30PM

### Via VIDEO/TELECOFERENCE

### Attendees:

Merritt Nesin Chairman, Technical Committee

Edward Kelly Committee Member Steve Bagwin Committee Member

William Brink, PE Executive Director, WPCA
Ann Brown, P.E. Supervising Engineer, WPCA
Robert Pudelka Plant Supervisor, WPCA

Stephen Pietrzyk Collection System Supervisor, WPCA

### 1. Call to Order and Roll Call

M. Nesin called the meeting to order at 4:30PM and announced the attendees as listed above.

### 2. Approval of December 14, 2022 Meeting Minutes

E. Kelly made a motion to approve the minutes of the December 14, 2022 Technical Committee Meeting, Rev. 1/17/23; seconded by S. Bagwin. Motion carried 3-0-0.

### 3. Public Comments - None

### 4. Discussion on Collection System

S. Pietrzyk provided a summary of the Monthly Pump Station and Collection Systems Activities from 12/7/22 to 1/17/23, which is attached and made part of these minutes. He explained that the collection system staff found some open joints in the system near Saddle Rock Road pump station and shared this information with our engineers to be included in the sewer rehab project. He is also negotiating with a homeowner to remove two sump pumps that illegally discharge in to the sanitary sewer system.

### 5. Discussion on Plant Operations

R. Pudelka reviewed the Monthly Operating Report and Equipment Update with the Committee, which is attached and made part of these minutes. He stated that December was an average month. There was one UV exceedance caused by a gate valve that was frozen. R. Pudelka said that the system seems to experience problems when the temperatures are less than 10°.

### 6. Update on Engineering Studies and Designs

A. Brown provided the committee with a Capital Projects Update including engineering studies and designs, which is attached and made part of these minutes.

### 7. Update on Construction Projects

A. Brown provided the committee with a Capital Projects Update including construction projects, which is attached and made part of these minutes. She advised the committee that the Perna Lane Public Information Meeting would be Thursday, January 19 @7:00pm as a Zoom webinar.

### 8. Old Business - None

### 9. New Business - None

There being no further issues to discuss, E. Kelly made a motion to adjourn the meeting, seconded by S. Bagwin; motion carried 3-0-0. The meeting adjourned at 4:48PM.

### Monthly Activities (12/07/22 to 01/17/23)

### **Collection and Pump Station Division**

### **Overview of Pump Station and Gravity Collection Systems:**

- 1. Pump station inspections for 24-sanitary sewer and 4-stormwater stations (154)
- 2. Pump station call-out activities (27)
- 3. Manhole Inspections (286)
- 4. Gravity line service calls investigated (13)
- 5. Private lateral investigations and repairs in City ROW (4)
- 6. CCTV sanitary sewer lines (1,187 LF)
- 7. Sewer line cleaning (0.51 miles)

### **Pump Stations:**

- 1. Performed monthly landscape maintenance activities at pump stations.
- 2. Exercised portable generators.
- 3. Performed electrical preventative maintenance inspections at various pump stations.
- 4. Crews swapped out old fasteners with new fasteners for preparation to install new duck bill on pump #2's discharge line at Cummings Stormwater Pump Station.
- 5. Crews coordinated with G.A. Fleet Associates and commenced with installing new communications system at Cove Island.

### **Collection System:**

- 1. Crew marked out public sanitary sewer line on Sea Beach Drive and portion of Ocean Drive East;
- 2. Crew jetted lines on Atlantic ST., Washington Blvd., Urban ST., Edice Road, Autumn Lane, Seaview Ave., Lanell DR., Fenway ST., and Ocean Drive West.
- 3. Collection Systems Supervisor in preliminary discussions with property owner of 2241 Shippan Ave. for disconnecting two (2) sump pumps illegally discharging groundwater via private sanitary sewer lateral into public sanitary sewer system.
- 4. Crews CCTV sewer lines on Saddle Rock Rd. and Ocean Drive West. Through these activities, crews identified areas within these line segments that should be rehabilitated to reduce and/or eliminate infiltration sources into the public sanitary sewer system.

### Training:

1. Training two (2) new mechanics in training (MITs) on pump station and collection system work related activities and use of the computer maintenance and management system (CMMS).

### Miscellaneous:

- 1. Continue to work with CDMSmith on the GIS upgrade project.
- 2. Provided sanitary sewer plan sheet information to various civil engineers and/or contractors working on City development projects
- 3. Conducted plan reviews for proposed sanitary lateral connections to public sanitary sewer system in viewpermit system.

### **Overview of Regulatory Compliance:**

- 1. Initial building permit reviews (11)
- 2. Re-review of building permit applications (26)
- 3. Sanitary sewer tie-in plan reviews (6)
- 4. Zoning permit application reviews (2)
- 5. Initial Food Service Establishment (FSEs) Inspections (9)
- 6. FSE Follow-up Inspections (10)
- 7. Notice of violations (NOVs) Issued (1)
- 8. CTDEEP General Permit plan reviews or applications (0)

### Work performed by outside contractors:

- 1. Vitti Construction completed private lateral repair in City ROW; 40 Willowbrook Ave.
- 2. Vitti Construction completed private lateral repair in City ROW; 72 Soundview Ave.
- 3. Vitti Construction completed private lateral repair in City ROW; 363 Oaklawn Ave.
- 4. Vitti Construction completed private lateral repair in City ROW; 111 Coolidge Ave.
- 5. Onevac traced and located damaged private lateral in City ROW for repair; 40 Willowbrook Ave., 72 Soundview Ave., and 111 Coolidge Ave.



# JANUARY 2023 TECHNICAL COMMITTEE REPORT

Monthly Operating Report data:	<b>DECEMBER Res</b>	ults		
			Historical	
	This month	Last month	DEC	
	(DEC)	(NOV)	Monthly	Permit Limit
	(520)	(1401)	AVG	
Q (FLOW) DAILY AVG MGD	14.9	13.0	16.6	24 MGD DESIGN AVG
· '	26.8	23.8	31.1	
Q PEAK FLOW RATE MGD				58 MGD MAX AVG
BOD INFLUENT AVG MG/L	237	297	222	
BOD INFLUENT AVG LBS/D	29,451	32,201		
BOD EFFLUENT AVG MG/L	3	2	4	
BOD EFFLUENT MAX MG/L	3	4		20 mg/L
BOD REMOVAL %	98.8	99.2 *	98.2	85%
TSS INFLUENT AVG MG/L	304	452	300	
TSS INFLUENT AVG LBS/D	37,777	49,006		
TSS EFFLUENT AVG MG/L	7	5	11	
TSS EFFLUENT MAX MG/L	8	8		20 MG/I
TSS REMOVAL %	97.6	98.7	96.1	85%
TOTAL N INFLUENT AVG MG/L	34.7	41.7	33.7	
TOTAL N INFLUENT AVG LBS/D	4312	4521	4506	
TOTAL N EFFLUENT AVG MG/L	2.90	2.50	3.39	
TOTAL N EFFLUENT LBS/D	351	274	473	926 LBS/D
N REMOVAL %	91.6	94.0	89.4	
TOTAL P INFLUENT AVG MG/L	4.25	6.35	4.79	
TOTAL P EFFLUENT AVG MG/L	0.22 *	0.24 *	0.7	
P REMOVAL %	94.8	96.2 <b>*</b>	85.1	
UV EXCEEDANCES <30 mJ/cm2	1	0		

<sup>\*</sup> Tied or surpassed best historical performances for the month \*

### Plant Equipment Update

BFPs Replaced torn belt

Methanol Sump Repaired ruptured lines from freeze
UV Eye Wash Repaired ruptured lines from freeze

Washpactor/Grinder PLC knocked out by power bump, manual cleanup and reset

Primary Pumps Install new belts

Degritter Classifier Replaced piping and liner in cone

STP line Jet and Vac three pipes to sludge transfer line

William P. Brink, P.E. BCEE Executive Director Stamford Water Pollution Control Authority 203-977-5809 wbrink@stamfordct.gov



Edward Kelly, Chairman SWPCA Board of Directors Stamford Water Pollution Control Authority ekelly@stamfordct.gov

### 2022 Year in Review

Another year has come and gone! Unfortunately, we have lost some of our valued co-workers and friends to retirement — and they are missed! We welcome all the new staff members and appreciate the measures they are taking to get up to speed with operating and maintaining a complex wastewater treatment plant. And we thank all of our senior staff members for all the time and energy you have put into mentoring the new employees. We just may be the least experienced department for a municipality, with 60% of the O&M staff with less than four years' experience, but make up for it with vigor and attitude!!! Congratulate yourselves on a job well done. We thank all of the staff members here at the WPCA.

2022 is the first full year where we can measure statistically the effectiveness of the 2019-2021 upgrade to the RSPS, blower and aeration controls, and the UV projects. The results look promising.

The improvements to the aeration controls and blower efficiencies have led to improved denitrification and energy savings. Electrical use in the plant is down and the timing could not be better as energy costs are at all-time highs. In FY22 we saved approximately \$360,000 in electrical costs by using 2.5 million less kWh than in recent years. DO control, and the new extended primary anoxic zones, have produced the lowest nitrate levels in the fifth zone which paces the methanol addition. Our use of methanol is the lowest in plant history, using 57% less than historical average, and has saved us \$181,000 this year alone, all while producing the lowest concentration of total nitrogen in our effluent.

The UV upgrade would have to be considered a major success with only having three events all year where the system reported being under dose — for even a second in time! All three events occurring on the three coldest days of the year and subsequently causing equipment to fault out. The system was able to provide over eleven months continuous service without a low dose exceedance. We should expect the upgrades to continue to provide savings and excellent process control well into the future.

The plant has set some new milestones for 2022! As you know, some we can control, our effluent, and others, like flow and influent, we cannot. Here are some statistical highlights from the Lab and our Historical MOR (2006—2022) data for comparisons:

### **2022 Historical Highlights**

- **Avg Daily Flow of 14.6 MGD --** #1 lowest flow for the calendar year. (His. avg 16.3)
- Final Effluent Total Nitrogen Concentration 1.97 mg/l #1 lowest yearly average. (Hist. avg 3.11)
- Final Effluent Total Nitrogen Removal 94.5% #1 highest yearly average. (Hist. avg 89.9%)
- Final Effluent Total Nitrogen 238 Pounds per Day --- #1 lowest yearly average (Hist. avg 439)
- Nitrate Concentration Levels in Zones 1-5 & 2-5 2.43mg/l -- #1 lowest yearly average. (Hist. avg 6.6 mg/l.)
- **Influent Total Phosphorus Concentration 5.24 mg/l** -- #1 highest yearly average. (Hist. avg 4.66)
- **Final Effluent Total P Removal 93.2% --** #1 highest yearly average. (Hist. avg 84.8%)
- Influent BOD Concentration 274 mL/g -- #1 highest yearly average. (Hist. avg 223)
- Influent BOD Loadings 33,332 pounds per day #2 highest yearly average, the highest in 15 yrs. (Hist. avg 30,167)
- **Final Effluent BOD Concentration 2 mg/l --** #1 Tied for lowest yearly average. (Hist. avg 4)
- **Final Effluent BOD Removal 99.1%** #1 highest yearly average. (Hist. avg 98.1%)
- Influent TSS Concentration 391 mg/l -- #1 highest yearly average. (Hist. avg 310)
- Influent TSS Loadings 47,647 pounds per day #1 highest yearly average. (Hist. avg 41,819)
- **Final Effluent TSS Removal 98.6%** -- #1 highest yearly average. (Hist. avg 96.5%)
- Final Effluent TSS Concentration 5 mL/g -- #1 Tied for lowest yearly average. (Hist. avg 9)



## UPDATE OF CAPITAL PROJECTS TECHNICAL COMMITTEE MEETING January 18, 2023

### 1. UPDATE ON ENGINEERING STUDIES AND DESIGNS

### a. Infiltration Inflow Study

We received bids on December 20, 2022. Two firms' submitted bids and we are recommending award to the lowest qualified bidder. We will meet with them to begin the project.

### b. Sludge Management Plan

We are scheduled to visit a site in Camden NJ to see their digester. This visit is scheduled for mid-February.

### c. Plant Water, Return Activated Sludge (RAS) and Waste Activated Sludge (WAS)

Gannett Fleming is working on the preliminary design report for the proposed system. WPCA is providing them with information about the plant operations and existing equipment so they can prepare a report.

### d. RFQ for Evaluation of the Alvord Lane, Commerce Rd and Saddle Rock Pump Stations

We met with the selected a firm, Tighe and Bond, to review their scope of services and fees. They will submit their fee proposal shortly that we will forward to the board for approval.

### e. RFP for the Design and Supply of a Standby Generator at Clay Hill Pump Station

We have the necessary permits for this project and can now go out to bid to size and supply the generator. Purchasing to issue a bid date.

### f. Perna Lane, Phase I Collection Sewers

The Public Information Meeting is scheduled for Thursday, 1/19 @ 7:00PM. This will be a Zoom Webinar. At this meeting, we will have the design engineers explain the changes to the design. We will present the costs to the homeowners and answer questions. WPCA will reach out to the property owner to discuss the location for the pump station.

### g. RFP for Architectural Services for New Building for Collection System Staff and SWPCF Existing Locker Room Renovations

We will be issuing a RFP for architectural services to design a small building for the collection system staff and the electricians - 12 employees. This building will include offices and a small locker room with showers. We rejected all bids for the existing locker room renovations due to the costs proposed. We will included the existing locker room renovations in this RFP so we may get more competitive pricing.

### h. Structural Evaluation of the Columns in the Sludge Dewatering Building

A report with plans, sections and details of the column repairs should be send this week. Once received, we will go out to bid.



### 2. UPDATE ON CONSTRUCTION PROJECTS

### a. Design-Build Standby Generator for the Greenwich Ave. Pump Station

WPCA, through the City's legal department, has notified the Contractor that WPCA is terminating the Agreement for the stand-by generator. We have asked them to provide to WPCA any documents, engineering plans, technical specifications, and building materials acquired in connection with the project. WE are awaiting a response from the contractor.

### b. Preliminary, Secondary and Disinfection Treatment Improvements

The project is complete. We will be proceeding with closeout of the project.

### c. Electrical Preventive Maintenance / Arc Flash

Tighe and Bond reviewed the compiled the information provided by Siemens and have asked for additional information. I am reviewing what is still needed and will forwarded the information to Siemens.

### d. Sludge Degritting System Upgrade

A Notice to Proceed was sent to CH Nickerson. A pre-construction meeting was held last week. The contractor is preparing submittals for approval. We expect construction to begin in April.

### Change Order Log as of 12-14-22

Copy of Change Order log for construction projects is attached. No changes.

Preliminary, Secondary and Disinfection Treatment Improvements (Contractor – CH Nickerson)

Original Value of Contract = \$ 26,751,500.00 Total Approved CO Amount = \$ 3,703,000.43 Contract Sum to Date = \$ 30,454,500.43

Percent of total project = 13.8%

				PCC	)								F	RFI		RFP	v	VCD
CHN PCCOR No.	CHN PCCOR Date	Description	Contractor Amount	Status	Included in	Total A		Approved to Preliminary	proved to econdary	Арр	roved to UV	Approved Date	No.	Date Issued	No.	Date Issued	No.	Date Issued
NA	NA	Replace the Issue for Bidding Specification Sections 00520 - Agreement and 00800 - Supplementary Conditions with the Attachched Specifications	\$ -	Approved	1	\$	-					5/10/2019						
01 (rev)		Programming Services Provider / Integration Services - Revised	\$ 194,922.00	Approved	2	\$ 19	94,922.00	\$ 48,340.00	\$ 110,000.00	\$	36,582.00	7/9/2019						
02 (rev)	1/20/2020	Additional Plank Support Framing & Planking at UV Basin 1 Outfall	\$ 35,257.23	Approved	3	\$ 3	35,257.23			\$	35,257.23	2/27/2020			H-01	11/19/2019		
03 (rev)	10/25/2020	Changes to Moment Connection at UV Canopy	\$ 4,076.36	Approved	3	\$	4,076.36			\$	4,076.36	12/12/2019	H-019					
05	11/18/2019	UV Pilasters	\$ 2,689.46	Approved	3	\$	2,689.46			\$	2,689.46	11/19/2019						
09	1/28/2020	Remove and Reinstal drain piping and electrical condtuionboxes in Blower Room to install new fire rated wall. Plans did not call for this work	\$ 28,473.69	Approved	3	\$ 2	28,473.69		\$ 28,473.69			4/7/2020					W-06	11/20/2019
11	2/21/2020	Add spool pipe to Septage Area	\$ 1,214.84	Approved	3	\$	1,214.84	\$ 1,214.84				2/27/2020					W-03	11/20/2019
13	3/9/2020	Additional Rebar at UV Basin 1	\$ 21,447.91	Approved	3	\$ 2	21,447.91			\$	21,447.91	3/15/2020					H-01	12/18/2019
17	4/14/2020	UV Power Panel Relocation	\$ 23,740.56	Approved	3	\$ 2	23,740.56			\$	23,740.56		H-095	4/8/2020				
14		Relocate Generator and Modify Bridge Crane per Building Department Request	\$ 83,080.40	Approved	4	\$ 8	33,080.40		\$ 83,080.40			8/19/2020						
18	6/19/2020	Replace Missing Hardware @ AT Bridges	\$ 5,082.33	Approved	4	\$	5,082.33		\$ 5,082.33			8/19/2020						
19	7/14/2020	Provide Additional Thin Client Licensing & Integrate Existing Mixers per City Request	\$ 23,618.32	Approved	4	\$ 2	23,618.32		\$ 19,287.40									
16	4/4/2020	Credit for Redundant Breaker @ ATS	\$ (17,296.74)	Approved	5	\$ (1	7,296.74)		\$ (17,296.74)	)		9/23/2020						
21	8/7/2020	Add External Breaker for RSP-2	\$ 9,061.48	Approved	5	\$	9,061.48	\$ 9,061.48				9/23/2020						
24	8/26/2020	Additional Tags for The GE Historian	\$ 8,590.02	Approved	5	\$	8,590.02	\$ 2,863.34	\$ 2,863.34	\$	2,863.34	8/26/2020	H-164	8/19/2020				
25	9/14/2020	Replace UV Channel #3 Inlet Gate	\$ 37,004.86	Approved	5	\$ 3	37,004.86			\$	37,004.86	9/15/2020			H-02	9/3/2020		
27	9/15/2020	Install Missing Wiring to MX 60-6 & 60-12	\$ 16,235.90	Approved	5	\$ 1	6,235.90		\$ 16,235.90			9/23/2020						
28	9/15/2020	New Sampler Location at UV	\$ 5,232.89	Approved	5	\$	5,232.89			\$	5,232.89	9/17/2020	H-154	9/8/2020				
29	9/22/2020	Replace Missing WML support rods in Aeration tank 1-4E/4W	\$ 4,869.75	Approved	5	\$	4,869.75		\$ 4,869.75			9/23/2020						
31	9/22/2020	Test Soils for City Storage tent	\$ 1,525.86	Approved	5	\$	1,525.86		\$ 1,525.86			9/23/2020						
20	8/21/2020	Cut Sumps in Aeration Tank Floors	\$ 37,083.78	Approved	6	\$ 3	37,083.78		\$ 37,083.78			10/5/2020						

30	9/22/2020	Add Cable Tray and Bus Supports	\$ 57,017.98	Approved	6	\$ 57,017.98		\$ 57,017.98				12/2/2020		
33	10/2/2020	Replace Failing Straub Coupling (Existing)	\$ 5,513.98	Approved	6	\$ 5,513.98		\$ 5,513.98						
40	11/2/2020	Add Supports to Existing Pipe in Blower room	\$ 16,024.43	Approved	6	\$ 16,024.43	:	\$ 16,024.43		11/11/2020				
36	10/28/2020	Paint UV Steel Walkway at Basins 1 & 2 - Option 1	\$ 12,145.53	Approved	6	\$ 12,145.53			\$ 12,145.53	12/2/2020				
37 (rev)	12/8/2020	Trench Cover at Spare Parts Building	\$ 25,055.44	Approved	7	\$ 25,055.44			\$ 25,055.44	12/17/2020		H-03	10/5/2020	
41 (rev)	12/8/2020	Canopy Extension and Davit Crane	\$ 36,975.66	Approved	7	\$ 36,975.66			\$ 36,975.66	12/17/2020		H-05	10/22/2020	
42 (rev)	12/8/2020	Maintenance Access at UV Electrode Sensors	\$ 16,475.43	Approved	7	\$ 16,475.43			\$ 16,475.43	12/17/2020	RFI-159	8/4/2020		
44	12/22/2020	Electrical Power in Spare Parts Building	\$ 13,554.20	Approved	7	\$ 13,554.20			\$ 13,554.20	1/8/2021		H-04	10/22/2020	
43	1/11/2021	Relocate Fire Alarm Conduit Around Door 1010c	\$ 5,410.15	Approved	7	\$ 5,410.15 \$ 5	,410.15			1/6/2021				
45	1/11/2021	Increase Conduit Size to CP-11	\$ 1,191.24	Approved	7	\$ 1,191.24 \$ 1	,191.24			1/12/2021				
48	1/21/2021	Add Bearing Cooling Water Gfeed to Influent Pumps	\$ 16,267.28	Approved	8	\$ 16,267.28 \$ 16	5,267.28			3/1/2021				
49	1/29/2021	Unforseen Below Grade Condidtions @ RSPS	\$ 19,244.40	Approved	8	\$ 19,244.40 \$ 19	,244.40			3/1/2021				
46	4/8/2021	Demo Existing Embed at New Channel #3	\$ 5,163.56	Approved	9	\$ 5,163.56			\$ 5,163.56	5/2/2021				
50 (rev)	2/3/2021	(RFI-196) Heat Trace and Insulate 2" CW	\$ 4,734.43	Approved	9	\$ 4,734.43			\$ 4,734.43	5/26/2021				
52	3/15/2021	Control Mods to Ex. NRCY Pumps to Meet Code	\$ 2,924.08	Approved	9	\$ 2,924.08		\$ 2,924.08						
53	3/15/2021	Add EXP Motor to OH Door at RSPS	\$ 2,815.39	Approved	9	\$ 2,815.39 \$ 2	2,815.39							
54	3/15/2021	Relocate HVAC Duct to Install Pump VFDs	\$ 1,670.90	Approved	9	\$ 1,670.90 \$ 1	,670.90							
55		Assist in Opening Gate 5030	\$ 3,710.78	Approved	9	\$ 3,710.78			\$ 3,710.78	5/2/2021				
56		Separate Power/Control on Existing Mixer and Pumps to Maintain Curent Code Complaince	\$ 19,078.76	Approved	9	\$ 19,078.76		\$ 19,078.76						
57	4/9/2021	Add Missing Wiring to New Ammonia Air Blast Kits	\$ 9,299.78	Approved	9	\$ 9,299.78		\$ 9,299.78						
58		Delete UPS's @ Blower LCPs	\$ (2,057.30)	Approved	9	\$ (2,057.30)	\$	6 (2,057.30)						
60		Emergency repair Assistance - Failed Gate at Primary DBox	\$ 8,483.32	Approved	9	\$ 8,483.32 \$ 8	3,483.32							
61	4/30/2021	Handrail Around Opening at MWG for UV Channel #3	\$ 2,105.85	Approved	9	\$ 2,105.85			\$ 2,105.85	5/19/2021				

62	5/10/2021	(RFI-157A) Grating Grounding at UV Basins	\$ 5,49	2.86 Approv	ed 9		\$ 5,492.86			\$ 5	5,492.86	5/11/2021	157A					
64 (rev)	5/12/2021	(RFI-126) Accessibility of UV Transmittance Sensor	\$ 9,49	3.96 Approv	ed 9		\$ 9,493.96			\$ 9	9,493.96	5/13/2021	126					
65	5/12/2021	Sawcut Overhand in Stairs in RSPS	\$ 90	0.43 Approv	ed 9		\$ 900.43 \$ 90	0.43										
66	5/12/2021	Rework Removable Railings at AT Mixers	\$	- Approv	ed 9		\$ -		\$ -									
67	5/12/2021	Add Supports @ Influent Channel for Aluminum Plating	\$ 5,31	5.63 Approv	ed 9		\$ 5,315.63 \$ 5,31	5.63										
68	5/12/2021	Notch Framing around new influent pump shafts @ 5 Locations	\$ 1,00	9.50 Approv	ed 9		\$ 1,009.50 \$ 1,00	9.50										
70	5/17/2021	(WCD-H-03) Encase Electrical and Hydraulic Conduit in Basin #2 (T&M)	\$ 23,16	6.63 Approv	ed 9		\$ 23,166.63			\$ 23	3,166.63						H-03	
71	5/21/2021	Provide 7 MGD Clean Recirculated Flow at UV Basin #2	\$ 4,37	2.78 Approv	ed 9		\$ 4,372.78			\$ 4	4,372.78	5/26/2021						
72 (rev)	5/21/2021	(RFI-222-H) Basin 2, Channel 3 Existing Wall Inconsistencies	\$ 8,43	6.33 Approv	ed 9		\$ 8,436.33			\$ 8	8,436.33	6/6/2021	222					
74	5/28/2021	(RFI-167) Repair to Existing Concrete Beam at UV Effluent PS	\$ 42,04	3.45 Approv	ed 9		\$ 42,048.45			\$ 42	2,048.45	6/6/2021	167					
63 (rev)	7/15/2021	Investigate/Repair Failed 42" Force Main	\$ 209,72	2.28 Approv	ed 10		\$ 209,722.28 \$ 209,72	2.28										
69 (rev)	7/15/2021	Install Temporary 24" HDPE Force Mains & Manifold	\$ 367,74	7.46 Approv	ed 10		\$ 367,747.46 \$ 367,74	7.46										
59		Add Current Transformers to Blowers to Accept signal and monitoring of Amperage	\$ 24,70	0.84 Approv	ed 11		\$ 24,700.84		\$ 24,700.84			6/10/2021	237					
75	6/9/2021	Replace Mixer Meltic Connector to Match New Mixers	\$ 7,33	).29 Approv	ed 11		\$ 7,330.29		\$ 7,330.29			6/10/2021						
77		Re-align Pumps 4 and 5 per GA Fleets Recommendation	\$ 2,92	4.56 Approv	ed 11		\$ 2,924.56 \$ 2,92	4.56										
78		Bypass Force Main Rental/Ops Costs 4/21/21 through 6/18/21	\$ 136,71	1.13 Approv	ed 11		\$ 136,711.13 \$ 136,71	1.13				8/11/2021						
80		Paint Existing Bridge Crane runway beams and crane rail at UV Basin #2	\$ 8,22	1.33 Approv	ed 11		\$ 8,221.33			\$ 8	8,221.33	7/29/2020			6	7/22/2021		
81	8/13/2021	Radar Level Sensor	\$ 2,40	7.75 Approv	ed 12		\$ 2,407.75			\$ 2	2,407.75	8/18/2021					H-04	6/10/2021
83		Delete Blower Room Floor Painting	\$ (12,91	5.20) Approv	ed 12	5	(12,915.20)		\$ (12,915.20)			8/25/2021						
84		WCD-05-H UV PLC Programming Modifications - Add channel out of Service Status	\$ 7,69	1.61 Approv	ed 12		\$ 7,691.61			\$ 7	7,691.61	8/24/2021					H-05	7/14/2021
85	8/24/2021	(RFI-256) Protection around Fixed Ultrasonic Sensors at UV	\$ 3,05	3.06 Approv	ed 12		\$ 3,053.06			\$ 3	3,053.06	9/3/2021	256	7/8/2021				
89	8/27/2021	Add WiFi to Aeration Tank Instruments	\$ 15,42	1.01 Approv	ed 12		\$ 15,421.01		\$ 15,421.01			8/30/2021						
90	8/27/2021	Replace Existing Plastic JBs on Aeration	\$ 10,99	7.74 Approv	ed 12		\$ 10,997.74		\$ 10,997.74									

92		Add Meltric Plugs AT NRCY Pumps	\$ 24,806.41	Approved	12	\$	24,806.41		\$ 24,806.41							
		Credit for Remaining Unit Price Item 4C - Surface Spall Repair		Approved	12	\$	(15,107.00)			\$ (15,107.00)						
		Credit for Remaining Unit Price Item 5C - Formed Spall Repair		Approved	12	\$	(35,000.00)			\$ (35,000.00)						
		Additional Unit Price Item 6C - Type I Crack Repair		Approved	12	\$	875.00			\$ 875.00						
		Credit for Remaining Unit Price Item 7C - Type II Crack Repair		Approved	12	\$	(3,750.00)			\$ (3,750.00)						
		Credit for Remaining Unit Price Item 8C - Type III Crack Repair		Approved	12	\$	(13,855.00)			\$ (13,855.00)						
		Credit for Remaining Unit Price Item 9C - Disposal of Polluted Soils		Approved	12	\$	(14,250.00)			\$ (14,250.00)						
		Credit for Remaining Unit Price Item 10C - Disposal of Contaminated Soils		Approved	12	\$	(21,750.00)			\$ (21,750.00)						
15	3/18/2020	Reroute roof drain from Screenings Building as required by the Stamford Building Department. Approved materials only. Labor to high so going T&M	\$ 6,912.20	Partial Approval	TBD		TBD	TBD			4/7/2020				W-01	
23		Replace Cables for Gates Not Shown on Contract Drawing	\$ 5,893.78	Revisions Required												
76	6/15/2021	Increase Influent Pump VFD and Cabling	\$ 132,196.26	Approved	12	\$	132,196.26	\$ 132,196.26								
73	11/23/2021	Replace Primary D-Box Gates and Acuators	\$ 96,748.25	Approved	13	\$	96,748.25	\$ 96,748.25					01	11/22/2021		
94	11/23/2021	Realign RSP 1,2 &3	\$ 4,067.19	Approved	13	\$	4,067.19	\$ 4,067.19							37	9/27/2021
95	11/23/2021	Add light to CP-96	\$ 762.80	Approved	13	\$	762.80	\$ -	\$ 762.80						26	12/15/2020
98	11/23/2021	Configure Hach Controller for WiFi Use	\$ 6,102.42	Approved	13	\$	6,102.42	\$ -	\$ 6,102.42						31	4/20/2021
99	11/23/2021	Add Aeration Blower VDV Alarm	\$ 2,674.05	Approved	13	\$	2,674.05	\$ -	\$ 2,674.05						51	
105	11/23/2021	Add Neoprene Pads on Roof	\$ 2,370.74	Approved	13	\$	2,370.74	\$ 2,370.74				258			36	5/22/2021
106	11/23/2021	Provide Additional Roof Duct Supports	\$ 7,956.42	Approved	13	\$	7,956.42	\$ 7,956.42				288			54	10/7/2021
107	11/23/2021	Change Pipe Colors in RSPS	\$ 1,762.00	Approved	13	\$	1,762.00	\$ 1,762.00				289				
109	11/23/2021	SNEET Servoces Assist City	\$ 4,014.79	Approved	13	\$	4,014.79	\$ 4,014.79								
79	11/23/2021	Force Main Repair and Slip Lining Assistance		Approved	14	\$ 1,	,302,438.55	\$ 1,302,438.55								
		Additional Work at Spare Parts Building Exterior Door		Pending												
97	10/1/2021	CP-11 Reprogramming for Washpress Operations	\$ 2,542.68	Approved	15	\$	2,542.68	\$ 2,542.68			1/4/2022					

110	12/10/2021 RSPS Building Additional Painting	\$ 12,098.92	Approved	15	\$ 12,098.92	\$ 12,098.92		1/4/2022			3	12/2/2021		
111	12/10/2021 Power Feed to Motor room OH Door	\$ 6,141.48	Approved	15	\$ 6,141.48	\$ 6,141.48		1/4/2022					57	11/17/2021
112	12/17/2021 Power Feed for Indirect Gas Fired Furnace	\$ 1,574.98	Approved	15	\$ 1,574.98	\$ 1,574.98		1/4/2022					62	12/9/2021
115	12/22/2021 Test and Replace Exisitng Gas Pipingat RSPS	\$ 10,802.15	Approved	15	\$ 10,802.15	\$ 10,802.15		1/4/2022					58	11/19/2021
116	12/22/2021 Install and Wire Exterior Pushbotton Station for OH Door 101A	\$ 771.44	Approved	15	\$ 771.44	\$ 771.44		1/4/2022					60	12/9/2021
117	1/3/2022 Programming Changes to Sequencing of Aeration Blower	\$ 1,557.39	Approved	15	\$ 1,557.39		\$ 1,557.39	1/4/2022					61	12/9/2021
119	1/6/2022 Remove NRCY Pump Temp Cabling	\$ 1,475.97	Approved	15	\$ 1,475.97		\$ 1,475.97	1/11/2022					59	11/19/2021
121	1/13/2022 Furnish and Install Horm and Strobe	\$ 5,407.73	Approved	15	\$ 5,407.73	\$ 5,407.73		1/11/2022					63	12/21/2022
122	1/10/2022 Integrate Fire Alarm Duct Smoke Sensors to Existing FACP	\$ 6,902.93	Approved	15	\$ 6,902.93	\$ 6,902.93		1/11/2022					63	12/21/2022
123	1/140/22 Misc SM Duct Modifications at Screenings/RSPS	\$ 8,848.53	Approved	15	\$ 8,848.53	\$ 8,848.53		1/11/2022					56	10/18/2021
124	1/20/2022 Configure Hach Controller for WiFi Use	\$ 2,987.65	Approved	15	\$ 2,987.65		\$ 2,987.65	1/25/2022						
125	1/26/2022 Explosion Proof Horn alt.	\$ 1,244.85	Approved	15	\$ 1,244.85	\$ 1,244.85								
	3/1/2022 Balance in Contract Item Quantities - Secondary Treatment Upgrade	\$ 6,378.78	Approved	16	\$ 6,378.78		\$ 6,378.78	3/1/2022						
	3/1/2022 Balance in Contract Item Quantities - Preliminary Treatment Upgrade	\$ 341,762.5	Approved	16	\$ 341,762.51	\$ 341,762.51		3/1/2022						
87	11/24/2021 Demo Cove Base in RSPS	\$ 5,553.44	Approved	16	\$ 5,553.44	\$ 5,553.44		3/1/2022					42	7/29/2021
93	9/21/2021 Add'l Wiring and Electrical Infrastructure for Mech Bar Screen Controls	\$ 14,316.56	Approved	16	\$ 14,316.56	\$ 14,316.56		3/1/2022	245	4/9/2021				
126	2/2/2022 Lightning Protection Repairs	\$ 5,455.19	Approved	16	\$ 5,455.19	\$ 5,455.19		2/22/2022						
127	2/24/2022 OH Door Wiring Credit	\$ (1,853.67	Approved	16	\$ (1,853.67)	\$ (1,853.67)		3/1/2022					57	11/17/2021
128	3/1/2022 ATC-H1 Wiring Revisions	\$ 6,501.38	Approved	16	\$ 6,501.38	\$ 6,501.38		3/1/2022					65	1/4/2022
129	3/1/2022 Power Feed to Low Flow Switch at Odor Control	\$ 2,942.80	Approved	16	\$ 2,942.80	\$ 2,942.80		3/1/2022						
130	3/1/2022 Relocate Gas Detection Panel	\$ -	Approved	16	\$ -	\$ -							64	
131	8/1/2022 Add'l electrical work per Building Official Inspection.	\$ 16,925.2	Approved	17	\$ 16,925.21		\$ 16,925.21						203	
132	8/1/2022 Add Supports to Raw Sewage Pump Pipe and Shaft System	\$ 47,191.08	Approved	17	\$ 47,191.08	\$ 47,191.08								

134 10/25/2022 Replace/Add Exit Signs per Building Code Official	\$ 10,036.23 Approved	18 \$ 10,036.23 \$ 10,032.23		
		Total \$ 3,703,000.43		