

LANDTECH

- THE CONTRACTOR IS SPECIFICALLY CAUTIONED THAT THE LOCATION AND/OR ELEVATION OF EXISTING UNDERGROUND PIPING, UTILITIES, AND OTHER FEATURES ARE TAKEN FROM EXISTING AS-BUILT MAPPING AND OTHER SOURCES OF INFORMATION AND ARE APPROXIMATE. THE INFORMATION IS NOT TO BE RELIED UPON AS BEING EXACT OR COMPLETE. IN ADDITION, THERE MAY BE OTHER UNDERGROUND PIPING, UTILITIES, AND OTHER FEATURES PRESENT THAT ARE NOT SHOWN. THE CONTRACTOR MUST CALL THE APPROPRIATE UTILITY COMPANY AT LEAST 48 HOURS BEFORE EXCAVATION TO REQUEST EXACT FIELD LOCATION OF UTILITIES. THE CONTRACTOR IS RESPONSIBLE FOR DETERMINING THE PRESENCE OF ANY OF THESE EXISTING ELEMENTS BY WHATEVER MEANS NECESSARY AND PROTECTING THESE ELEMENTS AS REQUIRED OR RELOCATING THEM IF THEY ARE IN CONFLICT WITH THE PROPOSED IMPROVEMENTS SHOWN ON THE PLANS.
- 4. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO CALL "CALL BEFORE YOU DIG," 1-800-922-4455, THREE FULL WORKING DAYS PRIOR TO ANY EXCAVATION WORK ON THE PROPERTY.
- . SUBJECT PROPERTY IS LOCATED WITHIN FEMA FLOOD ZONE X AREA OF MINIMAL FLOOD HAZARD AND FEMA FLOOD ZONE AE-10 PER FIRM PANEL 09001C0517G EFFECTIVE 7/6/2013.
- 3. A NEW BENCHMARK SHALL BE SET PRIOR TO THE COMMENCEMENT OF CONSTRUCTION.
- 4. ALL EROSION AND SEDIMENT CONTROL MEASURES SPECIFIED IN THE PLAN SHALL BE MAINTAINED UNTIL DISTURBED AREAS.





ISSUE REVISION DATE

SITE/CIVIL • ENVIRONMENTAL • SURVEYING • PLANNING 518 RIVERSIDE AVENUE • WESTPORT, CT 06880 • 203-454-2110

HELLO@LANDTECHCONSULT.COM • WWW.LANDTECHCONSULT.COM

NAUTILUS BOTANICALS EJV1 LLC

1308 EAST MAIN STREET STAMFORD, CT

PROJECT TITLE:

SITE IMPROVEMENTS FOR A PROPOSED HYBRID CANNABIS FACILITY

PROJECT No.

DRAINAGE PLAN

| PROJECT No. | 24056-01 | |
|-----------------|--------------|-------------|
| DATE: | DESIGNED BY: | CHECKED BY: |
| 5/17/2024 | RW | CL |
| SCALE: 1" = 20' | • | • |
| | IN FEET | |
| | | |

DESIGN DEVELOPMENT NOT FOR CONSTRUCTION




C-1.0

GENERAL EROSION AND SEDIMENT CONTROL NOTES


- LAND DISTURBANCE WILL BE KEPT TO A MINIMUM; RESTABILIZATION WILL BE SCHEDULED AS SOON AS POSSIBLE.
- SILT FENCE WILL BE INSTALLED ALONG THE TOE OF ALL CRITICAL CUT AND FILL SLOPES, SOIL STOCKPILE AREAS, AND IN THOSE AREAS SHOWN ON THE PLAN.
- ALL EROSION AND SEDIMENT CONTROL MEASURES WILL BE CONSTRUCTED IN ACCORDANCE WITH THE STANDARDS AND SPECIFICATIONS OF THE STATE OF CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL. 2002.
- EROSION AND SEDIMENT CONTROL MEASURES WILL BE INSTALLED PRIOR TO LAND DISTURBANCE WHENEVER POSSIBLE.
- ALL TEMPORARY EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE PROPERLY MAINTAINED UNTIL STABILIZATION HAS BEEN ACHIEVED.
- ADDITIONAL CONTROL MEASURES WILL BE INSTALLED DURING THE CONSTRUCTION PERIOD IF NECESSARY OR REQUIRED. A MINIMUM OF 50 FEET OF SILT FENCE SHALL BE STORED AT THE SITE FOR EMERGENCY USE.
- ANY EXCAVATIONS THAT MUST BE DEWATERED WILL BE PUMPED INTO A 15'x15' DIRTBAG ON-SITE. THE INLETS OF ALL PUMPS ARE TO BE FLOATED A MINIMUM OF 24 INCHES OFF THE BOTTOM OF THE EXCAVATION. THE CONTRACTOR SHALL KEEP A MINIMUM OF (2) 15'x15' DIRTBAGS ON-SITE THROUGHOUT THE EXCAVATION OF PROPOSED FOUNDATIONS.
- WATER AND CALCIUM CHLORIDE SHALL BE APPLIED TO UNPAVED ACCESSWAYS TO PREVENT WIND GENERATED SEDIMENTS AND DUST.
- DEBRIS AND OTHER WASTES RESULTING FROM EQUIPMENT MAINTENANCE AND CONSTRUCTION ACTIVITIES WILL NOT BE DISCARDED ON-SITE.
- SEDIMENT REMOVED FROM CONTROL STRUCTURES WILL BE DISPOSED OF IN A

MANNER WHICH IS CONSISTENT WITH INTENT OF THE PLAN.

- SILT FENCES SHALL HAVE SEDIMENT REMOVED WHEN THE DEPTH OF THE SEDIMENT IS EQUAL TO 1/3 TO 1/2 THE HEIGHT OF THE FENCE. FENCES SHALL BE PROPERLY INSTALLED AND RIPPED FENCE OR BROKEN POSTS REPAIRED AS SOON
- ANTI-TRACKING PADS AND GRAVEL CHECK DAMS SHALL BE REPLACED WHEN VOID SPACES ARE FULL OR STRUCTURES ARE BREACHED, AS APPLICABLE.
- TEMPORARY EROSION CONTROL MEASURES SHALL BE REMOVED AND THE SOIL SURFACE STABILIZED WHEN CONSTRUCTION IS COMPLETE AND THE SOIL SURFACES ARE PERMANENTLY STABILIZED. STRUCTURAL COMPONENTS SHALL BE CLEANED OF ALL SEDIMENT UPON COMPLETION OF CONSTRUCTION.
- THE OWNER IS ASSIGNED THE RESPONSIBILITY FOR IMPLEMENTING THIS EROSION AND SEDIMENT CONTROL PLAN. THIS RESPONSIBILITY INCLUDES INSTALLATION AND MAINTENANCE OF CONTROL MEASURES. INFORMING ALL PARTIES ENGAGED ON THE CONSTRUCTION SITE OF THE REQUIREMENTS AND OBJECTIVES OF THE PLAN, NOTIFYING THE PLANNING AND ZONING COMMISSION OF ANY TRANSFER OF THIS RESPONSIBILITY, AND FOR CONVEYING A COPY OF THE EROSION AND SEDIMENT PLAN IF AND WHEN THE TITLE OF LAND IS TRANSFERRED.








1. SCARIFY SUBGRADE SOILS PRIOR TO UNIT INSTALLATION.

24"x48" PRECAST CONCRETE GALLERY TYPICAL CROSS SECTION

- 1-3/4" x 1-3/4" OAK STAKE PLACED 10' O.C. MAX. FASTEN FILTER FABRIC FENCE TO WOODEN POST - 2" X 2" WOODEN STACKED HAYBALE ANGLE 10° UPSLOPE EXCAVATE HAYBALE TRENCH 4" DEEP L EXTEND F.F. FENCE 6" INTO SOIL AND CURL TOWARD SLOPE

SILT FENCE W/ HAY BALES




-25' LENGTH MIN.-

GRADATION SHALL BE DOT -

No. 3 OR ASTM C-33 No. 3

→ ACCESS →

CONSTRUCTION ENTRANCE



STONE TRENCH DRAIN W/ CONCRETE CURB/LIP

TEST HOLE DATA

ROAD

SOIL TESTING CONDUCTED ON

May 13, 2024

TEST HOLE 1

0 - 4 in ASPHALT MISC FILL 4 - 23 in

23 - 58in BROWN SAND AND GRAVEL

NO ROOTS NO MOTTLING, GROUNDWATER @ 77", NO LEDGE

RESTRICTIVE LAYER @ 77"

TEST HOLE 2

ASPHALT 0 - 4 in MISC FILL 4 - 24 in

24 - 60 in BROWN SAND AND GRAVEL

60 - 89 in RED BROWN FINE SANDY LOAM ROOTS TO 60

MOTTLING @ 64, NO GROUNDWATER, NO LEDGE RESTRICTIVE LAYER @ 64"

SITE/CIVIL • ENVIRONMENTAL • SURVEYING • PLANNING

518 RIVERSIDE AVENUE • WESTPORT, CT 06880 • 203-454-2110

HELLO@LANDTECHCONSULT.COM • WWW.LANDTECHCONSULT.COM

NAUTILUS BOTANICALS EJV1 LLC

1308 EAST MAIN STREET STAMFORD, CT

SITE IMPROVEMENTS FOR A PROPOSED HYBRID CANNABIS FACILITY

NOTES AND DETAILS

PROJECT No. 24056-01 DESIGNED BY: CHECKED BY: 5/17/2024

N.T.S.

DESIGN DEVELOPMENT NOT FOR CONSTRUCTION



C-2.0