



PROJECT UPDATE
PERNA LANE AREA SEWER PROJECT
June 27, 2024

Construction has begun on High Ridge Road and Perna Lane.
The construction schedule has been updated by Grasso and is as follows:

<u>TASK</u>	<u>START – FINISH</u>
Project Duration (340 Days)	4/15/24 – 8/1/25
General Submittals and Material Procurement.....	4/22/24 – 10/18/24
High Ridge Road.....	7/22/24 – 4/4/25
Perna Lane.....	6/11/24 – 10/18/24
Somerset Lane.....	7/22/24 - 10/23/24
Hampton Lane.....	8/5/24 – 10/30/24
Dzamba Grove.....	8/14/24 – 11/5/24
Brantwood Lane.....	8/28/24 – 10/2/24
Willard Terrace.....	8/12/24 – 4/21/25
Marva Lane.....	1/6/25 – 5/16/25
Pine Hill Terrace.....	1/20/25 – 5/16/25
Turn of River Pump Sation.....	10/15/24 – 5/9/25
Perna Lane Pump Station.....	10/14/24 – 3/28/25
Milling Overlay Paving and Site Restoration.....	4/1/25 – 8/1/25

The work on the local streets outlined in the schedule above includes installing the sanitary sewer, sewer laterals from the main sewer to the property lines and manholes; installing the storm sewer, catch basins and manholes; and trench repair. The final site restoration includes curb replacement, reconstructing existing driveway aprons, milling and paving, reset or replace site amenities, topsoil and seed areas, miscellaneous site cleanup and demobilization.

This schedule is subject to change due to weather or unforeseen conditions/conflicts found during construction.

Grasso Construction continues to distribute wooden stakes to each house in the areas they will be working in next. The stakes were placed in the ground in the front of each home. We ask that you move the stake to the location you would like the lateral stub left for your property. The instruction sheet attached should be followed for these stakes. If you did not receive a stake, please call and we will have one delivered to you.

Please remember homes **CANNOT** connect to the new sanitary sewer system until the sewers and pump stations are completed, tested, and accepted. Based on the schedule provided, this will not be before May 2025.

WPCA will have a representative, Dave Toohey, on site full time to observe the construction. If you have any questions, you can ask him at any time.

Updates will be posted on the WPCA website at:

<https://www.stamfordct.gov/government/operations/water-pollution-control-authority/perna-lane-sewer-project/-folder-2132>.

If you have any questions or comments please contact Ann Brown, Supervising Engineer, at (203) 977-5896 or abrown2@stamfordct.gov. Thank you, in advance, for your cooperation and patience.