# **MOLD TASK FORCE**

1/3/19 Notes

#### Westover

- Custodians to continue to maintain school
- BOE staff continuing to coordinate moving of additional items from Westover, including unused rugs, cabinets and furniture

#### Elmcroft

- Waiting on Specific parts to complete PA system at Elmcroft
- Hot lunches began on 1/2

## **School Programing**

Continuing to address needs of teachers and faculty

## **Other School Sites**

#### **Mold Task Force**

- Continuing to inspect multiple schools.
  - o Individual work over winter break will be posted in respective school pages
- Interviews scheduled with three architecture/engineering firms next week to design specific projects
- Interviews scheduled for next 1/7 and 1/9 with Professional hydro engineers to help discover water intrusion issues at Westover.

#### Hart

- Bismark
  - Restoration Work Plan on the website
  - Silktown Roofers inspected and worked on roof
- AE firm to be retained to design and address Heat piping insulation issue
- Active spreadsheet of work being conducted in areas of concern posted on City website under school page.

## **KT Murphy**

- Cleaning and restoration underway at the following rooms at KT Murphy
  - o Media Center
  - Auditorium
  - Back Corridor Near Auditorium
- Bismark
  - Inspected roof with Silktown
  - Skylight to be addressed short term by wrapping, long term an AE will be retained to address underlying issue.

- Mechanical Units were serviced by Airtech
- Active spreadsheet of work being conducted in areas of concern posted on City website under school page.

#### Newfield

- AAIS
  - Work in Gym and Office
- Bismark restoration work plan on website
  - Roof was inspected by Greenwood
  - Mechanical units were serviced by Airtech
- Active spreadsheet of work being conducted in rooms posted on City website under school page.

#### Scofield

AoC Completed in cafeteria

## **Springdale**

• AAIS began cleaning and restoration last Friday, waiting on updates

## **Stamford Government Center**

- Initial Assessment Photos and Areas of Concern on the Website
- Letter from Tighe & Bond in regards to 5<sup>th</sup> Floor Assessment on the website

#### Stark

- Tighe & Bond
  - Christmas Break work plan on the website
- Patchwork finished on Phase 1
- Phases 2 and 3 patchwork completed
  - Individual work in rooms will be posted on city website
- Determined site of swing space for classrooms
- Active spreadsheet of Areas of concern and ongoing work completed by AAIS and Bismark uploaded to website.

## **Strawberry Hill**

- AAIS completed initial work in rooms 403 and 405.
- Further work needs to be conducted to address water intrusion in those classrooms 403 and 405 may not be occupied at this time.

## Toquam

- Roof inspected by Silktown
- Active spreadsheet of work being conducted in areas of concern posted on City website under school page.

•

#### Westhill

- AAIS
  - o Work crew began at 2:30 to clean classrooms.
- Next set of rooms sent over to AAIS by Mold Task Force
- Ongoing communication with representatives of the Westhill PTO
- Active spreadsheet of work being conducted in rooms on City website under school page.
- Bismark assigned to manage duct and coil cleaning.

## Communication

- Shockwave cleaning information posted under additional information
- Bismark work schedule for Christmas break on City website under News and Announcements
- Mold Task Force meeting conducted and recorded. Meetings are hosted every Wednesday on the 5<sup>th</sup> floor of the Stamford Government center. Videos are also recorded weekly.