

MOLD TASK FORCE

11/12/18 Notes

Westover

Westover Plan

School programming target to begin: Today

1 Elmcroft Contract Executed: 11/6/18

Construction period for 1 Elmcroft: 11/7/18 – 11/11/18

1 Elmcroft open for Parents/Student Open House 11/13/18 3:00 pm - 7:00 pm

1 Elmcroft open regular schedule on 11/14/18

One Elmcroft

- 11/10-11/13- Heavy construction on third and fourth floor
- All classroom lights installed
- Computers moved into perimeter/finished classrooms and set-up
- 11/10-11/13 both architect and engineer on site – code design drawings
- Inspection of mechanicals by Silver Petrucelli
- Fire Sprinklers moved/adjusted/tested
- Parking lots striped
- Exterior of building power-washed and cleaned

City/BOE

- Code Inspections continued
- Furniture moved into perimeter/finished rooms

Fire and Police

- Multiple SPD/SFD units conducted site visits
- SPD/SFD designed emergency plans
- Fire Marshall mapped out fire exits, distributed to staff for review
- SPD Internal Affairs Bureau background checks completed

Traffic Department

- Traffic/Parking/Park plans installed

IT Department

- Smart Boards installed in perimeter/finished classrooms
- Computers set-up in perimeter/finished classrooms

School Programing

- BOE staffing plans for field trip on 11/13/18

Other School Sites

Northeast

- Initial Assessment conducted by Tighe & Bond
- Sample swab test results expected 11/14/18
- Areas of Concern report expected 11/14/18

KT Murphy

- Building drawings developed
- Areas of Concern report expected 11/14/18

Westhill

- Data collection from Westhill on-going
- Sample swab test results expected on 11/14/18

Hart

- Tighe & Bond developed work plan for Hart School
- Areas of Concern report expected 11/14/18

Stillmeadow

- Tighe & Bond/AAIS conducted remediation of affected areas

Roxbury

- Areas of Concern and Report due 11/14/18