# **MOLD TASK FORCE**

12/26/18 Notes

### Westover

- Custodians to continue to maintain school
- BOE staff continuing to coordinate moving of additional items from Westover, including unused rugs, cabinets and furniture

#### Elmcroft

- Pa system is expected to be installed by 12/27
- Coordination to provide hot lunches on 1/2 continues,
  - o Health Department and Chartwells have signed off.

# **School Programing**

Continuing to address needs of teachers and faculty

# **Other School Sites**

# **Mold Task Force**

- Continuing to inspect multiple schools.
- Coordinated with Bismark Construction on work schedule for Christmas Break for the following sites. Schedule posted on website site under News and Announcements.
  - KT Murphy
  - Newfield
  - Hart
  - Toquam
  - Stark

## Hart

- Bismark
  - Restoration Work Plan on the website
  - o Silktown Roofers inspected and worked on roof

# **KT Murphy**

- Cleaning and restoration underway at the following rooms at KT Murphy
  - o Media Center
  - Auditorium
  - o Back Corridor Near Auditorium
- Bismark
  - Inspected roof with Silktown
  - o FTP to work on sprinklers on 12/28- 12/29 with Bismark
- Active spreadsheet of work being conducted in rooms posted on City website under school page.

# Newfield

- AAIS
  - Work in Gym and Office
- Bismark restoration work plan on website
  - Roof was inspected by Greenwood
- Active spreadsheet of work being conducted in rooms posted on City website under school page.

#### Scofield

• AAIS determined further inspections and work is to continue this week.

# **Springdale**

AAIS began cleaning and restoration on Friday.

### **Stamford Government Center**

- Initial Assessment Photos and Areas of Concern on the Website
- Letter from Tighe & Bond in regards to 5<sup>th</sup> Floor Assessment on the website

### Stark

- Tighe & Bond
  - O Christmas Break work plan on the website
- Simpson, Gumpertz & Heger, a building scientist firm, will be on site 12/27-12/28 to identify building envelope issues.
- AAIS Phase 1 cleaned on weekend, patchwork began on Monday
- AAIS Phases 2 and 3 cleaning work on 12/24 and 12/26

### Strawberry Hill

- AAIS completed initial work in rooms 403 and 405.
- Further work needs to be conducted to address water intrusion in those classrooms 403 and 405 may not be occupied at this time.

### **Toquam**

- Christmas break work plan posted on the website
- AAIS
  - o Rooms 7, 32 and 34 cleaned
  - o Patched rooms 7, 24

# Westhill

- AAIS
  - Work crew began at 2:30 to clean classrooms.
- Next set of rooms sent over to AAIS by Mold Task Force
- Ongoing communication with representatives of the Westhill PTO
- Active spreadsheet of work being conducted in rooms on City website under school page.

### Communication

- NO public meeting next week because of the Holidays
- Shockwave cleaning information posted under additional information
- Bismark work schedule for Christmas break on City website under News and Announcements