

MOLD TASK FORCE

12/31/18 Notes

Westover

- Custodians to continue to maintain school
- BOE staff continuing to coordinate moving of additional items from Westover, including unused rugs, cabinets and furniture

Elmcroft

- Waiting on Specific parts to complete PA system at Elmcroft
- Coordination to provide hot lunches on 1/2 continues
 - Health Department and Chartwells have signed off.

School Programing

- Continuing to address needs of teachers and faculty

Other School Sites

Mold Task Force

- Continuing to inspect multiple schools.
- Meeting with Bismark Construction, Tighe & Bond, and Simpson Gumpertz Heger to discuss work that was completed at sites over the break.
 - Individual work over winter break will be posted in respective school pages
- Coordinated with Bismark Construction on work schedule for Christmas Break for the following sites. Schedule posted on website site under News and Announcements.
 - KT Murphy
 - Newfield
 - Hart
 - Toquam
 - Stark

Hart

- Bismark
 - Restoration Work Plan on the website
 - Silktown Roofers inspected and worked on roof

KT Murphy

- Cleaning and restoration underway at the following rooms at KT Murphy
 - Media Center
 - Auditorium
 - Back Corridor Near Auditorium
- Bismark
 - Inspected roof with Silktown
 - FTP to work on sprinklers on 12/28- 12/29 with Bismark

- Skylight to be addressed short term by wrapping, long term will be addressed
- **Active spreadsheet of work being conducted in rooms posted on City website under school page.**

Newfield

- AAIS
 - Work in Gym and Office
- Bismark restoration work plan on website
 - Roof was inspected by Greenwood
- **Active spreadsheet of work being conducted in rooms posted on City website under school page.**

Scotfield

- AAIS to work this weekend with BoE to complete remediation of AoC

Springdale

- AAIS began cleaning and restoration last Friday, waiting on update.

Stamford Government Center

- Initial Assessment Photos and Areas of Concern on the Website
- Letter from Tighe & Bond in regards to 5th Floor Assessment on the website

Stark

- Tighe & Bond
 - **Christmas Break work plan on the website**
- Patchwork finished on Phase 1
- Phases 2 and 3 patchwork completed this weekend.
 - Individual work in rooms will be posted on city website
- Determined site of swing space for classrooms

Strawberry Hill

- AAIS completed initial work in rooms 403 and 405.
- Further work needs to be conducted to address water intrusion in those classrooms 403 and 405 may not be occupied at this time.

Toquam

- Christmas break work plan posted on the website
- Bismark patching completed in rooms 32, 34
- Roof inspected by Silktown

Westhill

- AAIS
 - Work crew began at 2:30 to clean classrooms.
- Next set of rooms sent over to AAIS by Mold Task Force
- Ongoing communication with representatives of the Westhill PTO

- Active spreadsheet of work being conducted in rooms on City website under school page.

Communication

- Shockwave cleaning information posted under additional information
- Bismark work schedule for Christmas break on City website under News and Announcements
- Notes from 12/26-12/27 put on website.