

MOLD TASK FORCE

11/14/18 Notes

Westover Plan

1 Elmcroft open regular schedule on 11/14/18

Westover

- School in process of being winterized- BOE in charge of work
- Server put back online by IT
- Map containing progress of pipe work completed by City and posted on website

One Elmcroft

Fire and Police

- Fire drill conducted with Students and Teachers

School Programing

- First day of school completed.
- Continuing to address needs of teachers and faculty

Westover Phase 2 Contents Cleaning – Scheduled for 11/15/18

Other School Sites

- Work flow created for remediation efforts for all school and posted on website

Initial assessments completed at the following:

- Newfield
- Stark
- Scofield

Newfield

- Clarence inspected 6 portables in Middletown, CT from 2015 for possible use.

Northeast

- Northeast initial test results posted
- Areas of Concern report expected 11/15/18

KT Murphy

- Areas of Concern report expected 11/16/18

Westhill

- Sample swab test results expected on 11/14/18

Hart

- Tighe & Bond work plan posted to website
- Areas of Concern report expected 11/16/18

Stillmeadow

- Work plan posted on website

Roxbury

- Initial test results posted on website

Toquam

- Initial test results posted to website

Initial Assessments Scheduled for 11/15/18

- Strawberry Hill
- Alternate Roots @ Westhill
- Alternate Roots @ Domus

Website

- Notes posted for 11/11/18 – 11/13/18

Communication

- MTF Regular Public Meeting - recording to be posted online
- Parks & Rec Commission Meeting to discuss 1 Elmcroft impact on K-Park
- Attended NRZ meeting on 11/13 to discuss 1 Elmcroft impact on neighborhood.